



---

### Wa-Hi

- In Building 2 (Old Science) was punch listed and received TCO. Courtyard landscaping was completed as was exterior painting. Lights were installed inside and out. Final cleaning took place and furniture was moved into the space.
- Building 3 (Commons), framing in interior continued including the student store area. Insulation was added to the exterior and prep for exterior finishes continued. HVAC, electrical and plumbing work continued.
- Building 4 (Library) was pre-punch listed. Finished were completed including the finish polishing of the culinary arts floor. Electrical was completed throughout the building. Library shelving was installed. Culinary arts equipment was installed, and fire tested and approved. Projectors were mounted and prepared for school opening.
- Building 5, Abatement continued in various areas. Demolition work in main floor and mezzanine work was on going in various areas.
- Building 6 (Gym) mechanical, electrical, plumbing, and fire sprinklers continued to be installed. Screen and projectors were hung in main gym. HVAC was finished in old gym and floor was uncovered and turned over to the district. Finishes were added to the fitness room and weights and lifting racks were installed. Hydro baths were installed.
- Building 7 (Auditorium) had interior work continued. A/V equipment was installed. Bathroom were tiled and partitions were installed.
- The parking lot at Falbo Field had heights of manholes etc. set and patched. The parking lot by the gym work continued including the demolition of the old fitness building. Sod was placed around building 2. Pathways were laid with gravel for the student walkways. Irrigation continued to be placed throughout the project area.
- The tree south of building 2 was removed per the city arborist and the stump was ground in perpetration of landscaping.
- The new pedestrian bridge railing was painted and installed.
- The design team worked with Jackson to complete and return submittals and answer construction question as they arose, in order to facilitate that the project continues to be able to keep up with the schedule.
- Across the site, Jackson continued to move fences and provide pathways to ensure campus and student safety.
- Wenaha, Jackson, and the School district worked on coordinating efforts to ensure the summer phases can be initiated while also accommodate staff and moving activities out for next school year's remodel/update.

### Pioneer

- East parking Striping and signage completed and ready for use.
- North classroom area saw big changes as work to get it ready for school was the primary focus this month. Restrooms and trenching down hallways went from exposed dirt to complete with flooring and finishes. Ceilings, drywall, paint, and cabinets installed. Fire-sprinklers, new lights and projectors were also installed.
- Main Gym, locker room insulation and drywall installed. Fire-line install ongoing in mechanical mezzanine.
- Administration area 5, paint and casework went in as well as, restrooms.

## August 2021 Project Update



- Area 1 classrooms drywall and window install continued this month.
- Wenaha, Jackson, and WWPS district continued to work together to coordinate efforts to ensure critical summer phases will be completed in preparation for students returning in Fall.

### Lincoln

- Chervenell Construction was awarded the Lincoln project and contract executed.
- Pre-construction meetings were held on 8/30/21, for both the City of Walla Walla and Chervenell. Contractor began mobilization.



**Attachment A: Wa-Hi Progress Photos**





Walla Walla Public Schools - 2018 Bond Project  
**August 2021 Project Update**





Walla Walla Public Schools - 2018 Bond Project  
**August 2021 Project Update**



Walla Walla Public Schools - 2018 Bond Project  
**August 2021 Project Update**





Walla Walla Public Schools - 2018 Bond Project  
**August 2021 Project Update**



Walla Walla Public Schools - 2018 Bond Project  
**August 2021 Project Update**





Walla Walla Public Schools - 2018 Bond Project  
**August 2021 Project Update**





**Attachment B: Pioneer Progress Photos**





Walla Walla Public Schools - 2018 Bond Project  
**August 2021 Project Update**







Walla Walla Public Schools - 2018 Bond Project  
August 2021 Project Update





Walla Walla Public Schools - 2018 Bond Project  
August 2021 Project Update





